



Active Construction Contracts

as of 12/31/2024

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
11/21/24	I-24-4761	Plote Construction, Inc.	\$38,561,610	\$0	0.00 %	Elgin O'Hare Western Access (I-490) Runway 10R Approach Lighting With Sequence Flashing (ALSF) Lighting System Relocation, Earthwork and Bridge Construction York Road to Taft Avenue	Award	No		10/31/25
11/21/24	RR-24-4964	Areatha Construction Co., Inc.	\$975,238	\$0	0.00 %	Tri-State Tollway (I-294) Bridge Repairs at Mile Long Bridge Mile Post 21.2	Award	No	12/23/24	06/02/25
08/29/24	I-24-4952	Foundation Mechanics, LLC	\$8,814,479	\$351,000	3.98 %	Tri-State Tollway (I-294) Plaza Improvements at Plaza 47 (Halsted Street Plaza) Mile Post 2.3 to Mile Post 2.7	Obligated	No	10/01/24	10/24/25
07/26/24	I-24-4963	Metromex Contractors	\$500,000	\$344,425	68.89 %	Emergency Purchase I-290 between North Ave and Butterfield Road	Obligated	No	06/14/24	09/10/24
07/24/24	I-21-4743	Plote Construction, Inc.	\$78,504,919	\$3,171,150	4.04 %	Elgin O'Hare Western Access (I-490) Roadway and Bridge Construction I-294 to Franklin Avenue Mile Post 0.0 to Mile Post 0.6	Obligated	No	10/11/24	09/01/26
07/24/24	I-21-4836	Walsh Construction Company II, LLC	\$326,995,971	\$13,236,750	4.05 %	Tri-State Tollway (I-294) Southbound I-294/I-290/I-88 Interchange Reconstruction Cermak Plaza 35 to St. Charles Road Mile Post 30.0 to Mile Post 32.4	Obligated	No	10/11/24	08/18/27
07/24/24	RR-24-4953	Lorig Construction Company	\$10,398,628	\$637,333	6.13 %	Reagan Memorial Tollway (I-88) Bridge Reconstruction York Road Over I-88 Ramps Mile Post 138.7	Obligated	No	08/28/24	10/15/25
06/20/24	I-16-4669	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$184,211,916	\$11,686,156	6.34 %	Elgin O'Hare Western access (I-490) Roadway and Bridge Construction II 390 and I-490 interchange Mile Post 3.2 to Mile Post 3.9	Obligated	No	08/05/24	07/30/27
06/20/24	I-24-4962	RoadSafe Traffic Systems, Inc.	\$613,500	\$522,487	85.17 %	Emergency Purchase I-290/294 Maintain the Traffic Control	Obligated	No	05/17/24	08/14/24
05/16/24	I-23-4928	Foundation Mechanics, LLC	\$2,720,518	\$1,101,969	40.51 %	Grading Improvements Jane Addams Memorial Tollway (I-90) at Barrington Road Mile Post 62.2 And Veterans Memorial Tollway (I-355) at 127th Street Mile Post 8.8	Obligated	No	06/21/24	06/15/25
05/16/24	RR-23-4933	MYS, Inc.	\$3,259,261	\$631,604	19.38 %	Tri-State Tollway (I-94/I-294) Noise Abatement Wall Repairs I-94 Mile Post 10.3 to Mile Post 12.7, I-294 Mile Post 1.2 to Mile Post 52.0	Obligated	No	07/09/24	08/29/25
05/16/24	RR-23-4934	Foundation Mechanics, LLC	\$3,541,953	\$1,805,331	50.97 %	Systemwide Noise Abatement Wall Repair	Obligated	No	06/18/24	08/27/25
05/16/24	RR-23-4938	Byrne and Jones Holding Company DBA Microsurfacing Contractors, LLC	\$4,522,077	\$4,522,077	100.00 %	Reagan Memorial Tollway (I-88) Pavement Repairs US 30 to IL 251 Mile Post 44.2 to Mile Post 76.1	Obligated	Yes	07/09/24	11/01/24
05/16/24	RR-23-4939	K-Five Construction Corporation/Denler Inc. (JV)	\$7,196,238	\$4,288,719	59.60 %	Reagan Memorial Tollway (I-88)Pavement Repairs IL 251 to IL 56 Mile Post 76.1 to Mile Post 113.6	Obligated	No	07/26/24	08/29/25
05/16/24	RR-24-4950	Lorig Construction Company	\$1,279,284	\$1,007,887	78.79 %	Jane Addams Memorial Tollway (I-90) Sewer Repair at Arlington Heights Road Mile Post 70.3	Obligated	No	06/18/24	11/17/24
04/18/24	I-24-4760	Plote Construction, Inc.	\$9,246,403	\$1,407,293	15.22 %	Elgin O'Hare Western Access (I-490) York Road (C.H. 8) Reconstruction, Section #20-00171-08-FP, Gateway Road to Devon Avenue Mile Post 2.5 to Mile Post 4.6	Obligated	No	05/29/24	09/17/25
04/18/24	RR-23-4899	Lizzette Medina & Co.	\$623,824	\$191,741	30.74 %	Tri-State Tollway (I-294) Landscape Planting Improvements 95th Street to Plainfield Road Mile Post 17.7 to Mile Post 24.5	Obligated	No	05/23/24	06/01/25
04/18/24	RR-23-4919	Lorig Construction Company	\$1,840,550	\$1,840,550	100.00 %	Tri-State Tollway I-94 Bridge Rehabilitation Russell Road To Atkinson Road Mile Post 0.5 To Mile Post 15.2	Obligated	Yes	05/29/24	10/18/24
04/18/24	RR-23-4940	Areatha Construction Co., Inc.	\$476,303	\$428,673	90.00 %	Tri-State Tollway (I-294) Bridge Rehabilitation Over Southwest Highway Mile Post 16.1	Obligated	No	05/15/24	10/25/24
04/18/24	RR-23-4941	Terrazas, LLC	\$511,386	\$416,015	81.35 %	Ronald Reagan Memorial Tollway (I-88) Bridge and Wall Repairs at Il-53 Mile Post 130.1	Obligated	No	05/15/24	09/30/24
03/21/24	RR-23-4937	Lorig Construction Company	\$3,105,996	\$279,762	9.01 %	Tri-State Tollway (I-294) Bridge Rehabilitation Over Cal-Sag Channel Mile Post 11.0	Obligated	No	05/13/24	03/30/25
03/21/24	RR-23-9293	Foundation Mechanics, LLC	\$1,448,185	\$1,024,918	70.77 %	Tri-State Tollway (I-94 And I-294) Plaza Canopy Repairs At Plaza 21 (Waukegan) and Plaza 33 (Irving Park) Mile Post 4.8 And Mile Post 38.9	Obligated	No	04/17/24	01/03/25
02/22/24	RR-23-4931	K-Five Construction Corporation	\$10,100,070	\$9,031,341	89.42 %	Systemwide, Pavement Repairs	Obligated	No	03/20/24	10/25/24
02/22/24	RR-23-4932	Lorig Construction Company	\$1,937,020	\$1,489,083	76.87 %	Systemwide Noise Abatement Wall Repairs	Obligated	No	03/27/24	11/10/25
02/22/24	RR-23-9287	Construction, Inc.	\$318,318	\$285,268	89.62 %	Veterans Memorial Tollway (I-355) Cctv Camera Installation At Central Administration Building Mile Post 19.8	Obligated	No	03/25/24	08/30/24



Active Construction Contracts

as of 12/31/2024

Compl. Date	Contract PM	Vendor Count
11/21/25	B. Shramovich	1
07/02/25	M. Brink	1
11/21/25	A. Pebler	9
09/11/24	R. Hanba	5
10/01/26	B. Shramovich	31
07/23/27	D. Arreola, R. Hanba	23
11/14/25	M. Brink	12
10/01/27	J. Szabo	23
08/14/24	R. Hanba	1
06/30/28	T. Ersfeldt	5
10/10/25	T. Silas	4
10/08/25	T. Silas	6
12/06/24	S. Qureshi, T. Ersfeldt	10
09/30/25	S. Qureshi, T. Ersfeldt	9
04/30/25	Z. Kiswani	8
11/14/25	J. Szabo	15
06/01/27	D. Ceden0	1
11/15/24	J. Noe	8
11/25/24	M. Brink	5
10/31/24	C. Naumes	3
04/28/25	M. Brink	11
02/02/25	S. Qureshi	8
05/02/25	T. Silas	10
12/11/25	Z. Kiswani	6
09/30/24	D. Framarin	3



Active Construction Contracts

as of 12/31/2024

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
02/22/24	RR-23-9292	Foundation Mechanics, LLC	\$2,935,246	\$1,857,718	63.29 %	Reagan Memorial Tollway (I-88) and Veterans Memorial Tollway (I-355) Plaza Canopy Repairs I-88 Mile Post 137.8 (Spring Road) and I-355 Mile Post 15.5 (75th Street) to Mile Post 24.6 (Roosevelt Road)	Obligated	No	03/26/24	12/03/24
02/22/24	RR-23-9294	Superior Road Striping, Inc.	\$4,106,302	\$2,473,330	60.23 %	Systemwide Pavement Marking	Obligated	No	04/04/24	10/15/24
01/26/24	I-23-4758	Herlihy Mid-Continent Company	\$24,173,930	\$10,536,958	43.59 %	ELGIN O'HARE WESTERN ACCESS (I-490) BRIDGE CONSTRUCTION TOUHY AVENUE TO I-90 MILE POST 5.9 TO MILE POST 6.2	Obligated	No	03/01/24	06/30/25
01/26/24	RR-23-4917	Curran Contracting Company	\$944,201	\$897,255	95.03 %	REAGAN MEMORIAL TOLLWAY (I-88) RAMP PAVEMENT REPAIRS AT DEKALB OASIS MILE POST 93.3	Obligated	No	03/06/24	09/02/24
01/26/24	RR-23-4921	Martinez Frogs, Inc.	\$865,228	\$292,508	33.81 %	Tri-State Tollway (I-94) M-4 Storage Building Removal At Grand Avenue Mile Post 8.4	Obligated	No	03/12/24	11/25/24
01/26/24	RR-23-4930	Industrial Fence, Inc.	\$3,405,365	\$494,222	14.51 %	Systemwide Roadway Appurtenance Repairs	Obligated	No	02/27/24	
01/26/24	RR-23-9291	Meade, Inc.	\$1,628,044	\$1,070,680	65.76 %	Systemwide, Fiber Optic System Improvements	Obligated	No	02/27/24	01/13/25
12/14/23	RR-23-4903	Agae Contractors Inc.	\$9,921,490	\$2,732,074	27.54 %	Tri-State Tollway (I-294) M-1 Facility Improvements at Cicero Avenue Mile Post 12.1	Obligated	No	01/24/24	04/16/25
12/14/23	RR-23-4914	K-Five Construction Corporation	\$1,047,084	\$1,060,779	101.31 %	Tri-State Tollway (I-294) Ramp Pavement Repairs Touhy Ave and Dempster St (US Route 14) Mile Post 42.1 & Mile Post 44.2	Obligated	Yes	02/01/24	07/15/24
12/14/23	RR-23-4915	Rock Road Companies, Inc.	\$741,257	\$452,045	60.98 %	Jane Addams Memorial Tollway (I-90) Ramp Pavement Repairs at Genoa Road Mile Post 25.0	Obligated	No	01/31/24	
12/14/23	RR-23-4916	R.W. Dunteman Company	\$613,910	\$613,910	100.00 %	Veterans Memorial Tollway (I-355) Ramp Pavement Repairs at Roosevelt Road (IL Route 38) Mile Post 24.6	Obligated	Yes	01/10/24	07/16/24
12/14/23	RR-23-4922	Foundation Mechanics, LLC	\$2,564,951	\$2,102,320	81.96 %	Tri-State Tollway (I-94) M-4 Storage Building Construction at Grand Avenue Mile Post 8.4	Obligated	No	01/24/24	10/15/24
11/16/23	I-21-4836	Judlau Contracting, Inc.	\$51,165,167	\$42,112,194	82.31 %	Tri-State Tollway (I-294)Southbound I-294/I-290/I-88 Interchange Reconstruction Cermak Plaza 35 To St. Charles Road Mile Post 30.0 To Mile Post 32.4	Obligated	No	02/22/24	06/18/27
11/16/23	RR-23-4902	Utility Dynamics Corp.	\$3,069,688	\$0	0.00 %	Systemwide Lighting Repairs	Obligated	No	12/15/23	
11/16/23	RR-23-4909	Martam Construction, Inc.	\$1,047,376	\$1,047,376	100.00 %	Reagan Memorial Tollway (I-88) Bridge Rehabilitation Beach Creek To Peace Road Mile Post 69.5 To Mile Post 94.0	Obligated	Yes	01/03/24	09/20/24
11/16/23	RR-23-9288	Aldridge Electric, Inc.	\$5,106,933	\$1,214,028	23.77 %	I-294 Tri-State Tollway Dynamic Message Sign installation and Plaza improvements 163rd Street to 135th Street Mile Post 5.6 to Mile Post 10.9	Obligated	No	12/27/23	12/20/24
10/26/23	I-23-4890	Aldridge Electric, Inc.	\$8,583,707	\$4,351,347	50.69 %	Tri-State (I-294) Utility Conduit Install IL-394 To Midlothian Turnpike Mile Post 0.0 To Mile Post 10.2 and Menard Ave To Harlem Ave Mile Post 13.5 To Mile Post 16.9	Obligated	No	12/01/23	03/09/25
10/26/23	RR-23-4913	Foundation Mechanics, LLC	\$593,395	\$423,683	71.40 %	Earthwork and Grading Improvements at 127th Street, Mile Post 8.8	Obligated	No	11/28/23	10/15/24
09/28/23	RR-22-4866R	Aldridge Electric, Inc.	\$2,336,971	\$911,216	38.99 %	Jane Addams Memorial Tollway (I-90) Plaza Improvements at East Riverside Boulevard (Plaza 2) Mile Post 12.6	Obligated	No	10/26/23	10/15/24
09/28/23	I-23-4895	Fox Excavating, Inc.	\$575,390	\$23,303	4.05 %	Tri-State Tollway (I-294) Watermain Improvements at Lagrange Road Mile Post 20.9	Obligated	No	11/02/23	10/18/24
09/28/23	RR-23-4907	John Burns Construction Company, LLC	\$3,205,597	\$2,612,187	81.49 %	Systemwide LED Underpass Lighting Improvements	Obligated	No	11/14/23	11/08/24
08/31/23	RR-23-9283	William T. Connelly, Inc. DBA Connelly Electric Co.	\$2,500,776	\$2,119,327	84.75 %	Veterans Memorial Tollway (I-355) Electrical Traffic Operations Center and Dispatch Center Improvements at Central Administration Building Mile Post 19.8	Obligated	No	10/30/23	01/17/25
08/31/23	RR-23-9284	Agae Contractors Inc.	\$2,271,218	\$1,981,011	87.22 %	Veterans Memorial Tollway (I-355) General/Coordinating Traffic Operations Center and Dispatch Center Improvements at Central Administration Building Mile Post 19.8	Obligated	No	10/26/23	01/17/25
07/27/23	RR-23-9279	Electric Conduit Construction Company	\$5,475,428	\$2,719,261	49.66 %	CCTV Camera Installation Tri-State Tollway (I-294) Thorn Creek To Lake Cook Road Mile Post 0.6 To Mile Post 52.6 And Tri-State Tollway (I-94) Wadsworth Road To Pfingsten Road Mile Post 4.8 To Mile Post 26.4	Obligated	No	09/28/23	03/09/25



Active Construction Contracts

as of 12/31/2024

Compl. Date	Contract PM	Vendor Count
01/07/25	S. Qureshi	9
05/01/25	D. Stancik	4
07/31/25	A. Aladham	17
09/20/24	D. Cedeno	14
12/25/24	D. Arreola, D. Framarin	4
09/30/25	D. Stancik	2
02/13/25	J. Kriss-Poncin	4
05/23/25	D. Arreola, D. Framarin	11
08/26/24	A. Aladham, Z. Kiswani	11
	D. Cedeno	10
08/21/24	A. Aladham	5
11/26/24	D. Arreola, D. Framarin	16
07/23/27	D. Arreola, R. Hanba	17
05/02/25	T. Silas	1
10/16/24	M. Brink, S. Qureshi	9
01/17/25	A. Aladham	14
04/09/25	J. Kriss-Poncin, M. Kholakiya	8
12/31/27	T. Ersfeldt	3
11/27/24	A. Pebler, J. Kriss-Poncin	9
11/22/24	D. Cedeno	5
11/21/24	J. Kriss-Poncin	6
02/28/25	D. Framarin	10
02/28/25	D. Framarin	16
04/06/25	C. Naumes	8



Active Construction Contracts

as of 12/31/2024

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
06/29/23	I-22-4885	Foundation Mechanics, LLC	\$4,958,519	\$4,251,260	85.74 %	Jane Addams Memorial Tollway (I-90) Grading Improvements at Arlington Heights Road Mile Post 70.7	Obligated	No	08/18/23	12/15/23
06/29/23	RR-23-4886	Meade, Inc.	\$3,322,356	\$2,469,471	74.33 %	Systemwide CCTV Camera and Ramp Queue Detection Installation	Obligated	No	08/18/23	03/12/25
06/29/23	I-23-4888	Engineered Services, Inc. dba PowerLink Electric	\$3,457,517	\$3,457,517	100.00 %	Tri-State Tollway (I-294) Utility Conduit Installation Midlothian Turnpike To Menard Avenue Mile Post 10.2 To Mile Post 13.5	Obligated	Yes	08/18/23	06/09/24
05/25/23	I-22-4860	Walsh Construction Company II, LLC	\$9,579,952	\$7,083,558	73.94 %	Tri-State Tollway (i-294) Southbound Plaza 41 Improvements and Pavement Repairs 171st Street to 159th Street Mile Post 4.8 to Mile Post 6.2	Obligated	No	07/14/23	11/01/24
05/25/23	I-22-4869	Foundation Mechanics, LLC	\$3,567,500	\$2,450,334	68.68 %	Tri-State Tollway (I-294) Site and Access Roadway Restoration Mile Long Bridge Mile Post 20.8 To Mile Post 21.7	Obligated	No	06/29/23	11/17/23
05/25/23	I-22-4884	K-Five Construction Corporation	\$6,272,001	\$5,638,517	89.90 %	Tri-State Tollway (I-294) Southbound Roadway Asphalt Overlay And Pavement Marking 95th Street To I-55 Mile Post 17.7 To Mile 23.1	Obligated	No	07/20/23	06/28/24
05/25/23	RR-23-4887	Semper Fi Yard Services, Inc.	\$409,964	\$290,235	70.80 %	Jane Addams Memorial Tollway (I-90) Landscape Planting Improvements At Us Route 20 Mile Post 41.7	Obligated	No	07/19/23	10/11/23
04/27/23	I-22-4873R	Evergreen Supply Co.	\$602,122	\$389,243	64.65 %	Tri-State Tollway I-294 ITS Device and Fiber Material Fabrication, St. Charles Road to Wolf RoadMile Post 32.5 to Mile Post 36.4	Obligated	No	06/06/23	06/02/25
04/27/23	I-22-4883	Plote Construction, Inc.	\$7,397,999	\$6,864,983	92.80 %	Tri-State Tollway (I-294) Northbound Roadway Asphalt Overlay and Pavement Marking 95th Street To I-55 M.P. 17.7 To M.P. 23.1	Obligated	No	06/23/23	06/28/24
03/30/23	RR-22-4876	Sheridan Plumbing & Sewer, Inc.	\$876,315	\$876,315	100.00 %	Clean Televiser Drainage System, IL 390 M.P. 5.8 (Lake Street) M.P. 7.7 (Irving Park Road)	Obligated	Yes	05/17/23	09/15/23
03/30/23	I-22-4877	Engineered Services, Inc. dba PowerLink Electric	\$776,961	\$776,961	100.00 %	Tri-State Tollway (I-294) Utility Conduit Installation Harlem Ave to 95th. Street Mile Post 16.9 to Mile Post 17.6	Obligated	Yes	05/02/23	01/22/24
03/30/23	RR-22-4878	Lorig Construction Company	\$3,192,324	\$3,138,127	98.30 %	Veterans Memorial Tollway (I-355) Roadway and Bridge Rehabilitation at I-88 ramps Mile Post 21.3 to Mile Post 22.0	Obligated	No	06/06/23	02/16/24
02/23/23	I-21-4825R	Foundation Mechanics, LLC	\$639,023	\$602,056	94.22 %	TRI-STATE TOLLWAY (I-294) LANDSCAPING, FENCING AND DRAINAGE IMPROVEMENTS MANNHEIM ROAD TO BALMORAL AVENUE MILE POST 37.5 TO MILE POST 40.0	Obligated	No	04/05/23	11/09/23
02/23/23	I-22-4845R	Hecker and Company, Inc.	\$7,622,856	\$4,009,752	52.60 %	Tri-State Tollway (I-294) ITS Device and Fiber Installation 95th Street To I-55 Ramps M.P. 17.5 To 24.1	Obligated	No	04/17/23	08/05/24
02/23/23	RR-22-4872	Herlihy Mid-Continent Company	\$3,652,045	\$2,923,311	80.05 %	Veterans Memorial Tollway (I-355) Bridge Rehabilitation Over BNSF Railway Mile Post 19.1	Obligated	No	03/27/23	06/03/24
02/23/23	RR-22-4875	Plote Construction, Inc.	\$5,159,959	\$5,159,959	100.00 %	System Pavement Repairs for The Illinois Tollway	Obligated	Yes	03/27/23	09/30/23
01/26/23	RR-22-4865	RoadSafe Traffic Systems, Inc.	\$1,457,588	\$1,013,500	69.53 %	Systemwide Signing Improvements	Obligated	No	03/15/23	05/01/24
01/26/23	I-22-4867	Walsh Construction Company II, LLC	\$3,277,453	\$2,218,328	67.68 %	Tri-State Tollway (I-294) Substructure Removal Southbound Mile Long Bridge Mile Post 21.1 to Mile Post 21.3	Obligated	No	03/13/23	09/25/23
12/15/22	I-22-4753	Aldridge Electric, Inc.	\$5,840,475	\$5,790,475	99.14 %	Elgin O'Hare Western Access (I-490), Runway 9L Approach Lighting System with Sequence Flashing (ALSF), Lighting System Relocation, North of Coyle Avenue and East of Carmen Drive M.P. 5.4	Obligated	No	01/27/23	11/01/23
12/15/22	I-22-4854	Meade, Inc.	\$3,427,808	\$3,427,808	100.00 %	Tri-State Tollway (I-294) Fiber Installation Flagg Creek to Plaza 35 (Cermak Road Plaza) M.P. 23.8 To M.P. 30.0	Obligated	Yes	01/09/23	05/31/24
12/15/22	I-22-4855	Judlau Contracting, Inc.	\$11,342,196	\$10,484,676	92.44 %	Tri-State Tollway (I-294) Northbound Plaza 41 Truck Parking and Plaza Improvements 171st Street to 159th Street M.P. 4.8 to M.P. 6.5	Obligated	No	01/20/23	05/07/24
11/17/22	I-21-4746	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$10,374,073	\$7,270,301	70.08 %	Elgin O'Hare Western Access (I-490) Roadway Construction At Touhy Avenue Mile Post 5.75	Obligated	No	01/09/23	04/15/25
11/17/22	RR-22-9266	RoadSafe Traffic Systems, Inc.	\$3,746,862	\$3,559,519	95.00 %	Systemwide Pavement Marking Installation	Obligated	No	01/30/23	05/17/24
10/20/22	I-21-4831	Judlau Contracting, Inc.	\$84,495,199	\$55,884,820	66.14 %	Tri-State Tollway (I-294) Roadway Reconstruction And Widening Flagg Creek To Hinsdale Oasis Mile Post 23.8 To Mile Post 25.0	Obligated	No	12/05/22	10/27/25



Active Construction Contracts

as of 12/31/2024

Compl. Date	Contract PM	Vendor Count
08/31/24	T. Ersfeldt	4
04/09/25	C. Naumes	8
07/08/24	M. Kholakiya	8
11/20/24	A. Pebler	17
12/22/23	D. Ceden0	12
08/30/24	D. Gancarz	17
11/03/25	J. Noe	1
06/30/25	A. Aladham	2
07/31/24	D. Gancarz	15
11/06/23	T. Ersfeldt	3
04/26/24	M. Kholakiya	5
03/16/24	A. Aladham	10
10/12/24	A. Pebler	7
09/20/24	A. Aladham	9
06/25/24	M. Brink	16
06/29/24	T. Ersfeldt	7
05/03/24	T. Ersfeldt	8
10/25/23	D. Ceden0	10
06/14/24	J. Szabo	12
08/13/24	A. Aladham	8
06/08/24	A. Pebler	25
06/15/25	J. Kim, J. Szabo	13
09/30/24	D. Stancik	4
05/15/26	D. Arreola, R. Hanba	28



Active Construction Contracts

as of 12/31/2024

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
10/20/22	RR-22-4856	Plote Construction, Inc.	\$2,740,491	\$2,413,158	88.06 %	Tri-State Tollway (I-294) Plaza Improvements at I-55 (Plaza 37) M.P. 23.8	Obligated	No	12/19/22	05/23/24
10/20/22	RR-22-4858	Sheridan Plumbing & Sewer, Inc.	\$1,246,253	\$1,024,672	82.22 %	I-90, M-5 Maintenance Facility Watermain and Sanitary Sewer Installation	Obligated	No	12/22/22	10/17/23
09/29/22	I-21-4832	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$102,652,686	\$60,719,986	59.15 %	Tri-State Tollway (I-294) Roadway Reconstruction and Widening Hinsdale Oasis to 47th Street Mile Post 25.0 to Mile Post 26.4	Obligated	No	12/06/22	10/27/25
09/29/22	I-21-4833	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$109,611,419	\$59,560,343	54.34 %	Tri-State Tollway (I-294), Roadway and Bridge Reconstruction and Widening, 47th Street to Ogden Ave, Mile Post 26.4 to Mile Post 27.8	Obligated	No	11/15/22	10/27/25
08/18/22	I-21-4834	Lorig Construction Company	\$136,064,399	\$61,461,715	45.17 %	Tri-State Tollway (I-294) Roadway and Bridge Reconstruction and Widening, Ogden Avenue to Cermak Road M.P. 27.8 to M.P. 29.5	Obligated	No	11/14/22	10/27/25
08/18/22	I-21-4835	Walsh Construction Company II, LLC	\$224,672,987	\$195,020,608	86.80 %	Tri-State Tollway (I-294) Roadway and Bridge Reconstruction Northbound I-294/I-290/I-88 Interchange Roosevelt Road To St. Charles Road Mile Post 30.5 To Mile Post 32.4	Obligated	No	10/24/22	12/22/24
07/20/22	RR-22-4842	MYS, Inc.	\$765,703	\$765,703	100.00 %	M-5 Maintenance Facility Access Improvements Jane Addams Memorial Tollway (I-90) Mile Post 64.8 (Central Road)	Obligated	Yes	09/16/22	05/24/24
06/16/22	I-20-4727	Lorig Construction Company	\$160,358,961	\$57,719,379	35.99 %	Elgin O'Hare Western Access (I-490) Roadway and Bridge Construction Franklin Avenue to Illinois Route 19 (Irving Park Road) Mile Post 0.6 To Mile Post 1.0	Obligated	No	08/19/22	03/22/26
06/16/22	I-21-4736	Judlau Contracting, Inc.	\$21,861,664	\$2,225,621	10.18 %	Elgin O'Hare Western Access Tollway (I-490) Railroad Bridge Construction, Union Pacific Railroad over Grand Avenue East of Tri-State Tollway (I-294), MP 35.0 to MP 35.4	Obligated	No	08/15/22	09/07/24
06/16/22	I-21-4838	Natural Creations Landscaping, Inc.	\$331,928	\$331,928	100.00 %	Tri-State Tollway (I-294) Landscape Panting Improvements at Burlington Northern Santa Fe Railway (BNSF) Mile Post 26.5 to Mile Post 26.8	Obligated	Yes	07/22/22	05/31/23
05/19/22	I-21-4837	Aldridge Electric, Inc.	\$14,039,427	\$9,887,614	70.43 %	Active Traffic Management (ATM) System-ITS Device and Fiber Installation; Wolf Rd to Balmoral Ave	Obligated	No	07/22/22	08/30/24
03/21/22	I-19-4714	Dunnet Bay Construction Co.	\$23,602,940	\$22,883,535	96.95 %	I-490 and IL Rte 390 Interchange Roadway and Bridge Construction IL 390 M.P. to M.P. 17.0	Obligated	No	05/24/22	11/16/23
03/16/22	RR-21-4589	Aldridge Electric, Inc.	\$2,111,418	\$2,061,418	97.63 %	Weigh-In-Montion Replacement Tri-State Tollway (I-94), M.P. 3.1 (IL 173)	Obligated	No	05/12/22	04/03/24
03/16/22	RR-22-4841R	Fence Masters, Inc.	\$82,352	\$82,352	100.00 %	Small Purchase Procurement (Goods & Services 22-0017R) of materials and labor to repair damaged guardrail	Approved	Yes		
02/17/22	I-21-4594	Lorig Construction Company	\$9,920,569	\$7,422,598	74.82 %	88th/Cork Avenue at I-294 Interchange Roadway and Bridge Construction County Highway W30-Section 19 -W3019-00-PV	Obligated	No	04/19/22	12/20/23
02/17/22	RR-21-4816	Natural Creations Landscaping, Inc.	\$622,514	\$363,002	58.31 %	Landscape Planting Improvements Veterans Memorial Tollway (I-355) M.P. 12.0 TO M.P. 19.25 (I-55 to Ogden Avenue)	Obligated	No	03/11/22	06/01/23
02/17/22	I-21-4826	Hecker and Company, Inc.	\$1,461,896	\$1,461,896	100.00 %	Tri-State Tollway (I-294) Material Fabrication And Storage For Intelligent Transportation Systems (ITS) 95th Street To Flagg Creek Mile Post 17.8 To 23.8	Obligated	Yes	03/30/22	12/31/23
01/20/22	I-21-4597	Enlight Contracting, LLC	\$1,902,050	\$1,902,050	100.00 %	Tri-State Tollway (I-294) Water Main Construction at Mile Long Bridge	Obligated	Yes	03/25/22	05/01/24
12/16/21	RR-21-4591	Aldridge Electric, Inc.	\$2,889,474	\$2,440,085	84.45 %	Systemwide Sign Structure And Dynamic Message Sign Improvements	Obligated	No	02/14/22	04/23/24
12/16/21	I-21-4598	Martam Construction, Inc.	\$4,104,250	\$4,054,250	98.78 %	Tri-State Tollway (I-294) Roadway Reconstruction and Bridge Rehabilitation at Ogden Avenue (MP 27.40 to MP 27.55)	Obligated	No	02/14/22	05/03/23
12/16/21	I-21-4737	Judlau Contracting, Inc.	\$41,320,355	\$8,369,968	20.26 %	Elgin O'Hare Western Access Tollway (I-490) Railroad Retaining Wall Construction CPR Bensenville Yard to Irving Park Road (IL 19) M.P. 0.9 to M.P. 1.8	Obligated	No	02/11/22	09/22/25
11/18/21	I-21-4738	Lorig Construction Company	\$128,741,152	\$35,381,720	27.48 %	EOWA (I-490) Railroad Track Relocation UPRR from south of Grand Ave to Irving Park Rd (IL 19), Retaining Wall Const. and Earthwork from Tri-State Tollway (I-294) to Franklin Ave and from MP 5.6 (Touhy Ave IL 72) to MP 5.75 (Old Higgins Rd)	Obligated	No	01/20/22	06/10/25
10/21/21	I-21-4732	Walsh Construction Company II, LLC	\$239,095,724	\$129,411,955	54.13 %	Elgin O'Hare Western Access Tollway (I-490), Railroad Bridge Construction, Union Pacific Railroad, Franklin Ave. to South of Irving Park Road (IL 19), Earthwork Jane Addams Memorial Tollway (I-90), Barrington Road, M.P. 62.00 to M.P. 62.25	Obligated	No	12/08/21	04/15/25



Active Construction Contracts

as of 12/31/2024

Compl. Date	Contract PM	Vendor Count
09/12/24	A. Pebler	13
10/31/24	D. Framarin	3
05/15/26	R. Sainvil	41
05/15/26	R. Sainvil	40
11/25/25	J. Szabo	30
07/01/25	R. Hanba	53
10/31/24	D. Framarin	5
10/06/26	B. Shramovich	20
10/07/24	B. Shramovich	17
07/31/24	J. Ziegler	1
09/30/24	A. Aladham	14
12/01/23	J. Szabo	22
07/23/24	A. Aladham	8
10/03/22	T. Ersfeldt	1
07/03/24	M. Brink	13
06/01/26	J. Noe	2
12/31/23	A. Aladham	4
05/15/24	K. Keslinke	10
08/10/24	R. Sainvil	9
03/01/24	J. Szabo	24
10/22/25	B. Shramovich	16
07/07/25	B. Shramovich	17
05/31/25	B. Shramovich	37





Active Construction Contracts

as of 12/31/2024

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
09/09/21	RR-21-4587	The George Sollitt Construction Company	\$34,937,447	\$34,261,926	98.07 %	M-5 Maintenance Facility Facility Jane Addams Memorial Tollway (I-90) MilePost 64.8(Central Road)	Obligated	No	10/25/21	12/06/23
07/22/21	RR-21-4581	Lizzette Medina & Co.	\$534,341	\$306,011	57.27 %	Landscape Planting Improvements-Tri-State Tollway and Edens Spur (I-94) M.P. 22.1 To M.P. 30.0 (Illinois Route 22 To Edens Expressway)	Obligated	No	09/17/21	06/01/23
06/24/21	RR-20-4550	Lorig Construction Company	\$6,722,369	\$6,088,525	90.57 %	Tri-State Tollway (I-294) Pedestrian Bridge Construction MP 26.5	Obligated	No	08/05/21	11/03/23
05/27/21	RR-20-4556	Cardinal State, LLC	\$587,769	\$394,287	67.08 %	Landscape Planting Improvements Veterans Memorial Tollway (I-355) M.P. 24.90 to M.P. 29.8	Obligated	No	09/08/21	06/01/22
05/27/21	RR-20-4557	Natural Creations Landscaping, Inc.	\$849,522	\$619,260	72.90 %	Landscape Planting Improvements Veterans Memorial Tollway (I-355) MP 19.25 To MP 24.90	Obligated	No	07/07/21	06/01/22
04/22/21	I-19-4475	Dunnet Bay Construction Co.	\$22,208,318	\$21,693,722	97.68 %	I-57 Widening over CSX and B OCT Railroad Bridge and I-57 Restriping	Obligated	No	06/09/21	08/31/23
04/22/21	RR-20-4553	Cardinal State, LLC	\$767,618	\$629,970	82.07 %	Landscape Planting Improvements Reagan Memorial Tollway (I-88) Mile Post 117.2 to Mile Post 140.0 (Fox River to I-294)	Obligated	No	09/01/21	06/01/22
04/22/21	RR-20-4555	Lorig Construction Company	\$23,099,959	\$22,868,261	99.00 %	Bridge Replacement Tri-State Tollway (I-294) Plainfield Road Over I-294 and Flagg Creek M.P. 24.3 to M.P. 24.6	Obligated	No	06/17/21	06/08/23
03/25/21	RR-20-4549	Elite Fiber Optics LLC	\$2,217,355	\$1,009,295	45.52 %	Fiber Optic Construction Upon Request - Systemwide	Obligated	No	07/06/21	
03/25/21	RR-20-4552	Lorig Construction Company	\$1,627,030	\$1,433,716	88.12 %	Structural Rehabilitation Veterans Memorial Tollway (I-355) Butterfield Road to Army Trail Road Mile Post 22.6 to Mile Post 29.8	Obligated	No	04/28/21	09/28/22
03/25/21	I-20-4722	Superior Construction Co., Inc.	\$7,571,075	\$7,571,075	100.00 %	Bridge Construction O'hare to Westbound IL Rt 390 Ramp At I-490and IL Rt 390 Interchange Mile Post 16.7 To Mile Post 16.9	Obligated	Yes	04/29/21	10/02/23
01/28/21	RR-20-9228	Aldridge Electric, Inc.	\$2,589,883	\$1,111,239	42.91 %	Sign Panel Fabrication and Installation Upon Request - Systemwide	Obligated	No	03/04/21	12/20/24
12/17/20	I-19-4458	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$109,879,377	\$101,356,765	92.24 %	I-294 Roadway and Bridge Widening and Reconstruction North Avenue to South of Grand Avenue M.P. 33.44 to M.P. 35.04	Obligated	No	03/03/21	09/13/24
12/17/20	RR-20-4514	Natural Creations Landscaping, Inc.	\$1,269,391	\$1,030,535	81.18 %	Landscape Planting Improvements Tri-State Tollway (I-294) Mile Post 0.0 to Mile Post 17.5 (I-94/IL-394 to US 12/US 20/95th Street)	Obligated	No	01/11/21	05/16/22
12/17/20	I-20-4533	Judlau Contracting, Inc.	\$133,383,161	\$71,213,220	53.39 %	Roadway and Bridge Widening and Reconstruction Tri-State Tollway (I-294) M.P. 32.4 to M.P. 33.5	Obligated	No	03/02/21	01/23/26
11/19/20	RR-19-4468	Natural Creations Landscaping, Inc.	\$1,345,580	\$995,334	73.97 %	Reagan Memorial Tollway (I-88), Landscape Planting Improvements, M.P. 53.80 (IL Route 26) to M.P. 76.00 (IL Route 251)	Obligated	No	12/21/20	06/01/22
11/19/20	RR-19-4473	Natural Creations Landscaping, Inc.	\$883,434	\$720,061	81.51 %	Landscape Planting Improvements, Tri-State Tollway (I-94) Illinois Route 120 to Illinois Route 22 M.P. 11.50 TO M.P. 22.10	Obligated	No	12/21/20	05/16/22
11/19/20	I-19-4476	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$33,102,129	\$33,102,129	100.00 %	Roadway and Bridge Widening and Reconstruction Eisenhower Expressway (I-290) STA 75+00 to STA 122+30.35 St. Charles Road STA 997+00.00 to STA 1010+70.00	Obligated	Yes	01/20/21	07/12/22
10/15/20	RR-19-4467	Semper Fi Yard Services, Inc.	\$643,647	\$611,464	95.00 %	Reagan Memorial Tollway (I-88) Landscape Planting Improvements, Mile Post 43.6 (US Route 30) to Mile Post 53.8 (Illinois Route 26)	Obligated	No	12/04/20	06/01/22
10/15/20	RR-19-4472	Lizzette Medina & Co.	\$1,103,250	\$876,156	79.42 %	Landscape Planting Improvements Tri-State Tollway (I-94) Illinois Route 173 to Illinois Route 120 Mile Post 1.50 to Mile Post 11.50	Obligated	No	12/10/20	05/16/22
09/17/20	RR-19-4466	Semper Fi Yard Services, Inc.	\$1,753,490	\$1,458,620	83.18 %	Reagan Memorial Tollway (I-88) Landscape Planting Improvements Mile Post 91.8 (First Street) to Mile Post 117.2 (Fox River)	Obligated	No	11/13/20	06/01/22
09/17/20	I-20-4517	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$129,766,570	\$129,648,065	99.91 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294) 95th Street to Plaza 36 (82nd Street Toll Plaza) Mile Post 17.5 to19.7	Obligated	No	11/16/20	11/08/23
09/17/20	I-20-4519	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$135,847,404	\$131,500,319	96.80 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294) Mile Post 22.3 To Mile Post 24.1 75th Street To I-55 Ramps	Obligated	No	11/10/20	09/15/23
08/20/20	I-18-4431	Walsh Construction Company II, LLC	\$191,042,611	\$185,696,112	97.20 %	Roadway and Bridge Reconstruction Tri-State Tollway (I-294) Mile Long Bridge Mile Post 20.7 to Mile post 22.5	Obligated	No	09/28/20	04/26/24



Active Construction Contracts

as of 12/31/2024

Compl. Date	Contract PM	Vendor Count
09/30/24	D. Framarin	81
06/01/26	J. Noe	1
05/26/25	K. Keslinke	17
06/02/25	J. Noe	1
06/02/25	J. Noe	1
04/19/24	A. Pebler	19
05/30/25	R. Hanba	1
09/21/23	K. Keslinke	19
07/05/25	M. Kholakiya	2
10/26/22	M. Brink	7
10/02/23	J. Szabo	21
12/30/24	T. Silas	4
11/15/24	J. Noe	51
06/02/25	J. Noe	1
02/25/26	R. Hanba	42
05/30/25	J. Noe	1
06/02/25	J. Noe	1
08/15/22	R. Hanba	32
05/30/25	J. Noe	1
06/02/25	J. Noe	1
05/30/25	J. Noe	1
05/22/24	J. Stevens	37
03/15/24	L. Thompson	42
10/16/24	K. Keslinke	64



Active Construction Contracts

as of 12/31/2024

Board Date	Contract Number	Vendor	Auth Amount	Invoiced	% Complete	Description	Contract State	Final Pymt	NTP Date	Substantial Compl Date
08/20/20	I-20-4534	Judlau Contracting, Inc./ S&J Construction Co., Inc. (JV)	\$6,371,726	\$6,371,726	100.00 %	Bridge PCC Beam Fabrication Tri-State Tollway (I-294) over Union Pacific Railroad (UPRR) Mile Post 35.80 Bridge Numbers 287 & 288	Obligated	Yes	10/23/20	06/01/23
08/20/20	I-20-4535	Judlau Contracting, Inc./ S&J Construction Co., Inc. (JV)	\$2,459,338	\$2,459,338	100.00 %	Beam Fabrication Tri-State Tollway (I-294) Over Grand Ave. Bridge Numbers 285 and 286 Mile Post 35.30	Obligated	Yes	10/19/20	06/01/23
07/16/20	I-17-4339	Judlau Contracting, Inc.	\$166,561,913	\$145,993,608	87.65 %	Elgin O'Hare West Access Tollway (I-490) Roadway and Bridge Widening and Reconstruction	Obligated	No	09/10/20	11/15/24
06/25/20	I-19-4495	Dunnet Bay Construction Co.	\$47,528,119	\$47,474,634	99.89 %	I-294 Widening Ramp C Flyover, Dixie Creek Bridge and Ramp F2	Obligated	No	08/24/20	08/05/22
04/30/20	I-19-4508	Hecker and Company, Inc.	\$827,828	\$827,828	100.00 %	Tri-State Tollway (I-294) Temporary Highway Lighting Material Procurement - 95th Street to La Grange Road	Obligated	Yes	07/13/20	12/19/20
03/26/20	I-18-4704	Curran Contracting Company	\$46,730,381	\$44,188,971	94.56 %	Western Access Tollway (I-490) Advance Earthwork, Drainage and Retaining Wall Construction, Devon Ave to South of Touhy Ave, MP 4.3 to MP 5.6	Obligated	No	11/10/20	05/06/24
03/26/20	I-18-4705	Judlau Contracting, Inc.	\$89,857,576	\$85,772,551	95.45 %	Elgin O'Hare Western Access Tollway (I-490) Interchange Construction, Jane Addams Memorial Tollway (I-90) Higgins Creek to Mount Prospect Road, MP 73.5 to MP 74.7, Western Access Tollway (I-490) Touhy Ave to I-90 MP 5.9 to MP 6.24	Obligated	No	06/10/20	05/08/24
01/16/20	RR-19-4489	The George Sollitt Construction Company	\$25,588,169	\$25,588,169	100.00 %	M-16 Maintenance Facility and Site Improvements, Elgin -O'Hare Western Access (IL-390) 830 Thomas Drive , Bensenville, ILM-1 Maintenance Facility (Truck Wash), Tri-State Tollway (I-294) - Mile Post 12.3.	Obligated	Yes	03/26/20	09/20/21
12/05/19	I-19-4449	Plote Construction, Inc. / Dunnet Bay Construction Co., JV	\$63,176,593	\$62,946,507	99.64 %	Roadway and Bridge Widening and Rehabilitation, Tri-State Tollway (I294) Mile Post 36.3 to Mile Post 39.8 Station 1917+81.50 to Station 2104+00.00 in Cook County, Illinois	Obligated	No	01/17/20	12/21/22
12/05/19	I-19-4464	Judlau Contracting, Inc.	\$68,020,189	\$66,780,989	98.18 %	I-57 Roadway and Bridge Widening (Kedzie Ave to CSX RR) CD Roads A & C, I-294 Ramp Construction and Ramp L Toll PlazaTri-State Tollway (I-294) mile Post SB- 350.0; NB-349.0 to Mile Post 350.6.	Obligated	No	01/31/20	06/17/22
10/17/19	I-17-4673	Plote Construction, Inc.	\$36,114,361	\$25,056,027	69.38 %	Western Access Tollway (I-490) - Roadway Construction - Irving Park Road (Illinois Route 19) to Illinois Route 390	Obligated	No	12/09/19	10/01/24
06/20/19	RR-18-4442	Semper Fi Yard Services, Inc.	\$1,251,327	\$1,222,687	97.71 %	Landscape Planting Improvements Reagan Memorial Tollway (I-88) MilePost 76.50 (IL-251 Interchange) To MilePost 91.62 (Kishwaukee River Bridge)	Obligated	No	07/24/19	11/15/20
06/20/19	RR-18-4444	Semper Fi Yard Services, Inc.	\$1,346,018	\$1,318,007	97.92 %	Landscape Planting Improvements Jane Addams Memorial Tollway (I-90). Mile Post 13.00 (East Riverside Boulevard) to Mile Post 25.40 (East of Genoa Road).	Obligated	No	07/24/19	11/16/20
05/24/18	I-18-4393	Abari Construction, Inc.	\$2,073,675	\$2,061,471	99.41 %	M-14 Site Improvements, Veterans Memorial Tollway (I-355) M-14 Maintenace Facility at M.P. 21.2, Downers Grove, IL	Obligated	No	06/12/18	
09/28/17	RR-17-4325	Western Utility LLC	\$2,885,200	\$2,733,827	94.75 %	Fiber Optic Relocation - Systemwide	Obligated	No	11/09/17	11/08/20
11/19/15	I-15-4231	Lorig Construction Company	\$21,718,040	\$21,718,040	100.00 %	Eastbound Roadway and Bridge Reconstruction, Jane Addams Memorial Tollway (I-90) from MP 53.7 (Elgin Plaza) to MP 55.4 (Fox River)	Obligated	Yes	01/07/16	11/14/16
10/22/15	I-15-4237	Judlau Contracting, Inc.	\$63,724,121	\$63,724,121	100.00 %	Inside Roadway and Bridge Reconstruction, Jane Addams Memorial Tollway (I-90) from MP 73.3 (Oakton Street) to MP 76.5 (Mannheim Road) WB and from MP 73.3 (Oakton Street) to MP 76.5 (Mannheim Road) EB	Obligated	Yes	12/10/15	06/17/17
05/28/15	I-15-4649	Lake County Grading Company	\$4,324,113	\$4,324,113	100.00 %	Building Removal, Elgin O'Hare Western Access Tollway, Various Locations	Obligated	Yes	08/24/15	
06/26/14	I-13-4607	Judlau Contracting, Inc.	\$68,051,940	\$68,051,940	100.00 %	Road and Bridge Reconstruction Elgin O'Hare Western Access Tollway Elgin Expressway (IL 390) at I-290 Interchange, Mile Post 12.0 to Mile Post 12.9	Obligated	Yes	08/22/14	08/09/17
02/27/14	I-13-4168	F.H. Paschen, S.N. Nielsen & Assoc., LLC	\$26,269,178	\$26,269,178	100.00 %	Roadway and Bridge Reconstruction, Jane Addams Memorial Tollway (I-90) Meacham Road over I-90, M.P. 67.4	Obligated	Yes	04/10/14	09/26/16
04/25/13	I-13-4113	ASP PDM LLC (PDM Bridge, LLC)	\$4,122,644	\$4,122,644	100.00 %	Bridge Steel Fabrication, Jane Addams Memorial Tollway (I-90) Mile Post 17.7 to Mile Post 47.9	Obligated	Yes	07/23/13	

Total Number of Active Construction Contracts:

141



Active Construction Contracts

as of 12/31/2024

Compl. Date	Contract PM	Vendor Count
04/01/24	M. Faraj	4
05/01/24	M. Faraj	4
12/15/24	M. Faraj	46
05/17/23	A. Pebler	24
05/05/21	D. Ceden0	3
06/26/24	J. Szabo	59
07/02/24	A. Aladham	36
12/30/22	W. Doyle	82
06/01/23	A. Pebler	49
05/17/23	A. Pebler	40
11/30/24	J. Kim	20
06/01/24	J. Noe	1
06/30/24	J. Noe	1
06/28/19	R. Hanba	7
06/19/22	M. Kholakiya	6
07/11/17	J. Noe	23
12/24/17	J. Allen	32
07/31/18	L. Thompson	16
12/17/18	L. Thompson	39
08/22/17	A. Aladham	31
04/10/14	S. Kukadia	1
		2052